

**SACRAMENTO TRANSPORTATION AUTHORITY**  
**New Measure A Capital Projects - Series 2009**  
**Status through 4/30/10**

<b>Sponsor</b>	<b>Project</b>	<b>Capital Project Allocation</b>	<b>Bond Year</b>	<b>Already Claimed</b>	<b>Remaining</b>	<b>Project Phase</b>
County	Bradshaw Road: Calvine - Old Placerville Road	\$ 4,569,000	2009	\$ 2,045,819	\$ 2,523,181	In Construction
	Hazel Ave: County Line - Folsom Blvd (I)	15,243,000	2009	5,721,740	9,521,260	In Construction
	Madison Ave: Watt - Greenback Lane	246,000	2009	157,294	88,706	Enviromental
	South Watt / Elk Grove-Florin Road	173,000	2009	4,787	168,213	Design completed
	Watt Ave / US 50 Bus / Carpool Lanes	1,577,000	2009	57,157	1,519,843	EIR Completed
Caltrans	US 50 Bus / Carpool Lanes	30,558,476	2009	2,396,746	28,161,730	In Construction
Caltrans	I 80 Bus / Carpool Lanes	500,000	2009	-	500,000	Planning
Sacramento	Downtown Intermodal Station	28,209,000	2009	13,271,395	14,937,605	EIR Completed
Rancho Cordova	Sunrise Blvd: Gold Country - Jackson Rd	4,254,000	2009	-	4,254,000	-
Citrus Heights	Antelope Road: Roseville Rd - Auburn Blvd	480,000	2009	-	480,000	-
	Sunrise Blvd: Placer County - Madison Ave	563,000	2009	-	563,000	-
Galt	Central Galt Interchange	6,161,000	2009	-	6,161,000	-
Regional Transit	Downtown Natomas Airport LRT Ext	30,957,510	2009	7,228,015	23,729,495	In Construction
	South Sacramento LRT Corridor Phase II	21,200,490	2009	446,249	20,754,241	In Design
Connector JPA	I-5 / SR 99 US 50 Connector	2,558,000	2009	612,674	1,945,326	Planning
		<u>\$ 147,249,476</u>		<u>\$ 31,941,876</u>	<u>\$ 115,307,600</u>	